

Highway report for 24 OCT 18

Vehicles:

- RAM 5500 serviced. PMC for 2 recalls
- Ford 550 new hoist frame complete, "Fluid Film" complete, new sneakers complete
- ~~201~~ 4 hydraulic cylinders for plows are back from Marcy and in place
- Mishap on Musson Erwin 10 Oct "NO" injuries, minor damage to Trk # 284, working
- Chevy pickup serviced FMC

Work accomplished:

- Have 5 DEC emergency permits for storm damage
- Dug out Cahoon Creek at Mill Street scalped put back, seeded and mulched. This appears will need to be done again, this time more aggressive. (DEC Permit)
- Fixed head wall, restacked the collapsed wall on Oregon Rd (DEC Permit)
- Fixed bank wall with stackable rock on Oregon Rd (DEC Permit)
- Fix head wall on Copes Corner Rd (DEC Permit)
- Cleaned out Copes Corner Park dry creek bed (DEC Permit- Modified/Extended)
- Went back into Cahoon Creek at Mill Street bridge (DEC Permit- Modified/Extended)
Placed Rip Rap at the base of the wing wall, channeled out the creek, made it 19' throughout
Re-seeded and mulched
- River road has been paved and chipped sealed (MC)
- Oppermann Rd double chipped sealed (MC)
- Musson Erwin Rd double chipped sealed (MC)
- Coordinated with County to get shoulder rebuild machine and one operator
- Remove and replace partial tube on River Rd, snapped phone cable
- Relocated and Increased the tube size on Chicken Farm Rd for better drainage
- Sold 9 out of 10 items on Auctions International. Revenue generated \$4295.00
- Continuous battle with the beavers on Flat Iron Rd and Murphy Rd
- Replaced tube under Tower road in front of 1442, tube collapsed, cheap tube
- Replaced driveway tube on Pucker Huddle Rd
- Replaced field tube on Pucker Huddle Rd
- Honed Pucker Huddle Rd
- Underwood Plumbing and Heating hooked up tank in blue bldg.-COMPLETE-No more Kerosene!
- Plow frames are hung on the two Volvo

Discussion:

- Took two Wing plows to Built Right for refurb, the one Tenco is RIP
- Have price for new poly 11' Tenco
- On the schedule with Gilbertsville Plumbing and heating-clean all 3 furnaces
- Ordered first load of salt, should be 22T out of 200T

- Have both chain saws back from McDowell and Walker. The newest of four saws is RIP
- Trash the couch downstairs
- AI the old air over hydraulic jack
- Under contract with the new alarm company as of 15 OCT 18 J Hubbner LLC

To do list:

- Re-Hone dirt roads
- Get generator out, fix flat, service and test
- Make scrap run
- Order signage to replace the old worn out ones throughout the Town
- Scrap, repaint and relabel heating oil tank in Blue bldg.
- Waiting to hear from Northern Crushing for ETA